

KILLEEN-FORT HOOD REGIONAL AIRPORT - ARAC BUILDING RENOVATION

PROJECT SCHEDULE

ID	Task Name	Duration	Start	Finish	Apr '16	May '16	Jun '16	Jul '16	Aug '16	Sep '16	Oct '16	Nov '16	Dec '16	Jan '17	Feb '17	Mar '17	Apr '17	May '17	Jun '17	Jul '17	Aug '17	Sep '17	Oct '17
1	City Approval of Contract	0 days	Tue 4/12/16	Tue 4/12/16	◆ 4/12																		
2	Effective Date of Notice to Proceed	0 days	Wed 4/13/16	Wed 4/13/16	◆ 4/13																		
3	Preliminary Design (50%)	41 days	Wed 4/13/16	Wed 6/8/16	█																		
4	Surveying Services	16 days	Wed 4/13/16	Wed 5/4/16	█																		
5	Project Kickoff Meeting/Site Visit	0 days	Mon 4/18/16	Mon 4/18/16	◆ 4/18																		
6	Preparation of Preliminary Design Submittal	26 days	Mon 4/18/16	Mon 5/23/16	█																		
7	DPW Receipt of Preliminary Design (Digital Copy)	0 days	Tue 5/24/16	Tue 5/24/16					◆ 5/24														
8	GRK/DPW Receipt of Preliminary Design (Paper Copy)	0 days	Wed 5/25/16	Wed 5/25/16					◆ 5/25														
9	GRK/DPW Review of Preliminary Design	10 days	Wed 5/25/16	Tue 6/7/16					█														
10	Preliminary Design Review Meeting	0 days	Wed 6/8/16	Wed 6/8/16					◆ 6/8														
11	Final Design (95%)	40 days	Thu 6/9/16	Wed 8/3/16	█																		
12	Preparation of Final Design Submittal	28 days	Thu 6/9/16	Mon 7/18/16	█																		
13	DPW Receipt of Final Design (Digital Copy)	0 days	Tue 7/19/16	Tue 7/19/16					◆ 7/19														
14	GRK/DPW Receipt of Final Design (Paper Copy)	0 days	Wed 7/20/16	Wed 7/20/16					◆ 7/20														
15	GRK/DPW Review of Final Design	10 days	Wed 7/20/16	Tue 8/2/16					█														
16	Final Design Review Meeting	0 days	Wed 8/3/16	Wed 8/3/16					◆ 8/3														
17	Construction Documents (100%)	12 days	Thu 8/4/16	Fri 8/19/16	█																		
18	Preparation of Construction Documents	8 days	Thu 8/4/16	Mon 8/15/16	█																		
19	GRK/DPW Receipt of Construction Documents	0 days	Tue 8/16/16	Tue 8/16/16					◆ 8/16														
20	GRK/DPW Approval of Construction Documents	3 days	Wed 8/17/16	Fri 8/19/16					█														
21	Bidding Services/Construction Contracts	46 days	Sun 8/21/16	Fri 10/21/16	█																		
22	First Advertisement	0 days	Sun 8/21/16	Sun 8/21/16					◆ 8/21														
23	Second Advertisement	0 days	Sun 8/28/16	Sun 8/28/16					◆ 8/28														
24	Pre-Bid Meeting	0 days	Thu 9/1/16	Thu 9/1/16					◆ 9/1														
25	Bid Opening	0 days	Thu 9/15/16	Thu 9/15/16					◆ 9/15														
26	Review Bids and Issue Recommendation of Award	2 days	Thu 9/15/16	Fri 9/16/16					█														
27	Construction Contract into Legistar	0 days	Mon 9/19/16	Mon 9/19/16					◆ 9/19														
28	Council Approval of Contract	0 days	Tue 10/11/16	Tue 10/11/16																			
29	Issue Notice of Award to Contractor	0 days	Wed 10/12/16	Wed 10/12/16																			
30	Construction Contracts Executed	0 days	Fri 10/21/16	Fri 10/21/16																			
31	Notice to Proceed/Preconstruction Meeting	0 days	Mon 10/24/16	Mon 10/24/16																			
32	Construction	224 days	Mon 10/24/16	Thu 8/31/17	█																		
33	Project Closeout	21 days	Fri 9/1/17	Fri 9/29/17																			█

SCHEDULE LEGEND

Phase Garver Task GRK/DPW Task Milestone

