

CHANGE ORDER

No. TWO

DATE OF ISSUANCE 05/05/2016

EFFECTIVE DATE 05/09/2016

OWNER City of Killeen

CONTRACTOR Bruce Flanigan Construction, Inc.

Contract: Bruce Flanigan

Project: Bermuda/Ronstan Drainage CIP

OWNER's Contract No. 712-004

ENGINEER's Contract No. KIL12475

ENGINEER Freese & Nichols

You are directed to make the following changes in the Contract Documents:

Description:

Balance quantities and paving issues on Willow Springs/Hemlock, Dry utility relocations and channel reconstruction on Linda/Kimberly

Reason for Change Order:

Willow Springs/Hemlock—Actual Quantities Changed, Raise Flume Walls and Paving Issues changed due to existing conditions.

Linda/Kimberly-Oncor Power, Time Warner Cable, and Century Link cables are in conflict with proposed drainage structures and channel reconstruction


Time-Rain and Delays from Oncor inactivity

Attachments: (List documents supporting change) Rain Log, Outline of Activities on L&K Dry Utilities, Unit Price Spread Sheet.

CHANGE IN CONTRACT PRICE:
Original Contract Price <u>\$722,722.00</u>
Net Increase (Decrease) from previous Change Orders No. <u>One</u> to <u>One</u> : <u>\$ 37,846.00</u>
Contract Price prior to this Change Order: <u>\$ 760,568.00</u>
Net increase (decrease) of this Change Order: <u>\$ 137,259.40</u>
Contract Price with all approved Change Orders: <u>\$ 897,827.40</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>150</u> Ready for final payment: <u>180</u> (days or dates)
Net change from previous Change Orders No. <u>1</u> to No. <u>1</u> : Substantial Completion: <u>269</u> Ready for final payment: <u>297</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>269</u> Ready for final payment: <u>269</u> (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>166</u> Ready for final payment: <u>166</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>435</u> Ready for final payment: <u>463</u> (days or dates)

RECOMMENDED:

By: 
ENGINEER (Authorized Signature)

Date: 5/16/2016

APPROVED:

By: _____
OWNER (Authorized Signature)

Date: _____

ACCEPTED:

By: 
CONTRACTOR (Authorized Signature)

Date: 05/09/2016