

CHANGE ORDER

No. 37

DATE OF ISSUANCE 04/16/2015

EFFECTIVE DATE _____

OWNER: City Of Killeen
 CONTRACTOR: James Construction Group, LLC.
 Contract: Bid No. 13-06
 TxDOT Project: PTF 1102 (054) ~ US 190 @ Rosewood Drive
 TxDOT Control No.: 0231-03-129
 ENGINEER's Contract No. _____
 ENGINEER: _____

You are directed to make the following changes in the Contract Documents:

Description: Provide for repair and overlay of the East Bound Main Lanes Detour.

Reason for Change Order:

The East Bound Main Lanes Detour has become inadequate to carry the heavy loads and heavy traffic volumes. To minimize future repairs and provide for an acceptable rideability, it was decided to overlay the detour.

Existing unit bid pricing was used for HMAC (Ty B) PG 70-22 and Work Zone Pavement Markings Non-Removable. Item 9036-001 Pavement Repair Milling was created to compensate the sub-contractor for milling the additional pavement repairs needed; the item will be paid as per contractor invoice. There were no markups by the Prime Contractor. Labor rates and markups for the sub-contractor were as allowed for in contract documents. Equipment rates were documented by those shown in the Rental Rate Blue Book.

Attachments: Change Order Drawings and Pricing Estimate for proposed work

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>21,952,775.21</u>
Net Increase (Decrease) from previous Change Orders No. <u>1</u> to <u>36</u> : \$ <u>395,894.79</u>
Contract Price prior to this Change Order: \$ <u>22,348,670.00</u>
Net increase (decrease) of this Change Order: \$ <u>81,923.78</u>
Contract Price with all approved Change Orders: \$ <u>22,430,593.78</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: _____ Ready for final payment: _____ (days or dates)
Net change from previous Change Orders No. ___ to No. ___: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: _____ Ready for final payment: _____ (days)
Contract Times with all approved Change Orders: Substantial Completion: _____ Ready for final payment: _____ (days or dates)

RECOMMENDED:

APPROVED:

ACCEPTED:

By: _____
ENGINEER (Authorized Signature)

By: _____
OWNER (Authorized Signature)

By: _____
CONTRACTOR (Authorized Signature)

Date: _____
EJCDC 1910-8-B (1996 Edition)

Date: _____

Date: _____