

# CHANGE ORDER

No.   3  

OWNER: CITY OF KILLEEN  
 CONTRACTOR: McLean Construction, Inc  
 Contract: CSJ 0909-36- 147 RPIC: William K. Swearingen, Jr., P.E.  
 Project: Trimmier Road Widening  
 OWNER's Contract No. 313-002 OWNER's Bid No. 14-14  
 ENGINEER: William K. Swearingen, Jr, P.E. ENGINEER's Contract No. N/A

You are directed to make the following changes in the Contract Documents:

**Description:** This change order will modify plan quantities of items of work on Trimmier Road and, due to a change in design, on the Lowes Blvd. Extension between Florence Rd. and Gateway Blvd. and the N.S. Connector roadway from Lowes Blvd. to the eastbound Central Texas Expressway.

**Reason for Change Order:** Item 502-2001, Barricades, Signs & Traffic Handling, needed to be increased because additional time added to the project. Realignment of the Lowes Blvd. Extension and the N.S. Connector road, and reconfiguration of storm drainage, including the detention pond, resulted in changes in bid quantities and adding additional items of work. (See attached worksheet.) The unit bid price for the work was reviewed and found to be fair, reasonable, and equitable.

**Attachments:** Bid Items worksheet.

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>6,845,845.00</u>
Net Increase (Decrease) from previous Change Orders No. <u>  1  </u> to <u>  2  </u> ; \$ <u>35,978.00</u>
Contract Price prior to this Change Order: \$ <u>6,881,823.00</u>
Net increase (decrease) of this Change Order: \$ <u>401,246.50</u>
Contract Price with all approved Change Orders: \$ <u>7,283,069.50</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>572</u> Ready for final payment: <u>602</u> (days or dates)
Net change from previous Change Orders No. <u>  1  </u> to No. <u>  2  </u> ; Substantial Completion: <u>177</u> Ready for final payment: <u>177</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>749</u> Ready for final payment: <u>779</u> (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>175</u> Ready for final payment: <u>175</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>924</u> Ready for final payment: <u>954</u> (days or dates)

**RECOMMENDED:**

By: \_\_\_\_\_  
ENGINEER (Authorized Signature)

Date: \_\_\_\_\_

**APPROVED:**

By: \_\_\_\_\_  
TxDOT (Authorized Signature)

Date: \_\_\_\_\_

**ACCEPTED:**

By: \_\_\_\_\_  
CONTRACTOR (Authorized Signature)

Date: \_\_\_\_\_

**APPROVED:**

By: \_\_\_\_\_  
OWNER (Authorized Signature)

Date: \_\_\_\_\_

## **CHANGE ORDER**

### **INSTRUCTIONS**

---

#### **A. GENERAL INFORMATION**

This document was developed to provide a uniform format for handling contract changes that affect Contract Price or Contract Times. Changes that have been initiated by a Work Change Directive must be incorporated into a subsequent Change Order if they affect Price or Times.

Changes that affect Contract Price or Contract Times should be promptly covered by a Change Order. The practice of accumulating Change Orders to reduce the administrative burden may lead to unnecessary disputes.

If Milestones have been listed in the Agreement, any effect of a Change Order thereon should be addressed.

For supplemental instructions and minor changes not involving a change in the Contract Price or Contract Times, a Field Order should be used.

#### **B. COMPLETING THE CHANGE ORDER FORM**

Engineer normally initiates the form, including a description of the changes involved and attachments based upon documents and proposals submitted by Contractor, or requests from Owner, or both.

Once Engineer has completed and signed the form, all copies should be sent to Owner or Contractor for approval, depending on whether the Change Order is a true order to the Contractor or the formalization of a negotiated agreement for a previously performed change. After approval by one contracting party, all copies should be sent to the other party for approval. Engineer should make distribution of executed copies after approval by both parties.

If a change only applies to price or to times, cross out the part of the tabulation that does not apply.