

CHANGE ORDER

No. 14

OWNER: CITY OF KILLEEN
 CONTRACTOR: McLean Construction, Inc
 Contract: CSJ 0909-36- 147 RPIC: William K. Swearingen, Jr., P.E.
 Project: Trimmier Road Widening
 OWNER's Contract No. 313-002 OWNER's Bid No. 14-14
 ENGINEER: William K. Swearingen, Jr, P.E. ENGINEER's Contract No. N/A

You are directed to make the following changes in the Contract Documents:

Description: See attached Bid Items Worksheet.

Reason for Change Order: The changes will adjust plan quantity items for work on the Lowes West roadway portion of the Trimmier Road Widening project. This Change Order will adjust items for site conditions and add lime stabilization treatment to 24" of existing sub-grade materials deemed unsuitable for roadway construction.

Attachments: Bid Items Worksheet.

| CHANGE IN CONTRACT PRICE: |
|--|
| Original Contract Price \$ <u>6,845,845.00</u> |
| Net Increase (Decrease) from previous Change Orders No. <u>1</u> to <u>13</u> : \$ <u>636,578.25</u> |
| Contract Price prior to this Change Order: \$ <u>7,482,423.25</u> |
| Net increase (decrease) of this Change Order: \$ <u>239,781.00</u> |
| Contract Price with all approved Change Orders: \$ <u>7,722,204.25</u> |
| |

| CHANGE IN CONTRACT TIMES: |
|--|
| Original Contract Times: Substantial Completion: <u>572</u> Ready for final payment: <u>602</u> (days or dates) |
| Net change from previous Change Orders No. <u>1</u> to No. <u>13</u> : Substantial Completion: <u>373</u> Ready for final payment: <u>373</u> (days) |
| Contract Times prior to this Change Order: Substantial Completion: <u>945</u> Ready for final payment: <u>975</u> (days or dates) |
| Net increase (decrease) this Change Order: Substantial Completion: <u>90</u> Ready for final payment: <u>90</u> (days) |
| Contract Times with all approved Change Orders: Substantial Completion: <u>1035</u> Ready for final payment: <u>1065</u> (days or dates) |
| |

RECOMMENDED:

By: _____
ENGINEER (Authorized Signature)

Date: _____

APPROVED:

By: _____
TxDOT (Authorized Signature)

Date: _____

ACCEPTED:

By: _____
CONTRACTOR (Authorized Signature)

Date: _____

APPROVED:

By: _____
OWNER (Authorized Signature)

Date: _____