

CHANGE ORDER

No. 11

OWNER: CITY OF KILLEEN
CONTRACTOR: McLean Construction, Inc
Contract: CSJ 0909-36- 147 RPIC: William K. Swearingen, Jr., P.E.
Project: Trimmier Road Widening
OWNER's Contract No. 313-002 OWNER's Bid No. 14-14
ENGINEER: William K. Swearingen, Jr, P.E. ENGINEER's Contract No. N/A

You are directed to make the following changes in the Contract Documents:

Description: This change order will add bid item quantities to the Trimmier Road portion of the Trimmier Road Widening project. See attached Bid Items Worksheet.

Reason for Change Order: This change is because of regulation changes required for pedestrian push buttons and pole locations, and adding additional conduit to remove splicing beneath the roadway.

Attachments: Bid Items worksheet.

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>6,845,845.00</u>
Net Increase (Decrease) from previous Change Orders No. <u>1</u> to <u>10</u> : \$ <u>607,904.05</u>
Contract Price prior to this Change Order: \$ <u>7,453,749.05</u>
Net increase (decrease) of this Change Order: \$ <u>97,905.10</u>
Contract Price with all approved Change Orders: \$ <u>7,551,654.15</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>572</u> Ready for final payment: <u>602</u> (days or dates)
Net change from previous Change Orders No. <u>1</u> to No. <u>10</u> : Substantial Completion: <u>373</u> Ready for final payment: <u>373</u> (days)
Contract Times prior to this Change Order: Substantial Completion: <u>945</u> Ready for final payment: <u>975</u> (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: <u>0</u> Ready for final payment: <u>0</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>945</u> Ready for final payment: <u>975</u> (days or dates)

RECOMMENDED:

By: _____
ENGINEER (Authorized Signature)

Date: _____

APPROVED:

By: _____
TxDOT (Authorized Signature)

Date: _____

ACCEPTED:

By: _____
CONTRACTOR (Authorized Signature)

Date: _____

APPROVED:

By: _____
OWNER (Authorized Signature)

Date: _____

JOB NAME: TRIMMIER ROAD - CO#11

CSJ: 0909-36-147

Changes to Trimmer Road portion only

Line No.	Item No.	Description	Bid Quantity	Previous Quantity	Proposed C/O Quantity	Proposed Quantity	UOM	Unit Price	Proposed Reduced Amount	Proposed Added Amount	Proposed Total Amount
(63)	620-2009	ELEC CONDR (NO. 6) BARE	275	275	36	311	LF	2.10		75.60	75.60
(65)	620-2011	ELEC CONDR (NO. 8) BARE	1310	1310	2255	3,565	LF	1.40		3,157.00	3,157.00
(66)	620-2012	ELEC CONDR (NO. 8) INSULATED	965	965	1003	1,968	LF	1.70		1,705.10	1,705.10
(68)	624-2012	GROUND BOX TY C (162911) W/APRON	8	8	1	9	EA	1,008.00		1,008.00	1,008.00
(69)	624-2034	REMOVE EXISTING GROUND BOXES	2	2	4	6	EA	168.00		672.00	672.00
(97)	680-2003	INSTALL HWY TRF SIG (SYSTEM)	3	3	1	4	EA	20,160.00		20,160.00	20,160.00
(104)	682-2027	VEH SIG SEC (12 IN) LED (RED)	24	24	-5	19	EA	224.00	-1,120.00		-1,120.00
(105)	682-2043	PED SIG SEC (12") (2 IND) (HOUSING ONLY)	22	22	4	26	EA	477.00		1,908.00	1,908.00
(106)	682-2066	PED SIG SEC (12 IN) LED (COUNTDOWN)	22	22	4	26	EA	314.00		1,256.00	1,256.00
(107)	684-2010	TRF SIG CBL (TY A) (12 AWG) (5 CONDR)	2010	2010	3656	5,666	LF	3.40		12,430.40	12,430.40
(108)	684-2012	TRF SIG CBL (TY A) (12 AWG) (7 CONDR)	1515	1515	28	1,543	LF	4.50		126.00	126.00
(109)	685-2005	RLCT RDSD FLASH BEACON ASSM(SOLAR PWRD)	1	1	1	2	EA	896.00		896.00	896.00
(114)	687-2001	PED POLE ASSEMBLY	3	3	13	16	EA	3,248.00		42,224.00	42,224.00
(118)	6266-2005	VIVDS COMMUNICATION CABLE (COAXIAL)	915	915	1635	2,550	LF	3.40		5,559.00	5,559.00
(120)	8346-2001	ETHERNET CABLE CAT 5	120	120	160	280	LF	3.40		544.00	544.00
(123)	8835-2001	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	22	22	4	26	EA	1,568.00		6,272.00	6,272.00
(143.21)	682-2026	VEH SIG SEC (12IN) LED (RED) ARROW	0	0	4	4	EA	258.00		1,032.00	1,032.00
TOTAL									-1,120.00	\$99,025.10	97,905.10